## Month: June - 2021.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
Tender	Item / Nature of	Mode of	Date of	Type of	Last date	Nos.	Nos. &	Nos. &	Whether	Contract	Name of	Value of	Scheduled	Actual date	Actual date	Reason for delay
No.	work	Tender	publicatio	Bidding	of receipt	Tenders	Names of	Names of	contract	No. & Date	Contracto	Contract	date of	of start of	of	
		Enquiry	n of NIT	(Single/T	of Tender	received	Parties	Parties not	awarded		r		completio	work	completion	
				wo Bid)			qualified	qualified	to lowest				n			
									tenderer							
									evaluated							
									L1							
								1								
		E-tender	21.03.201	Two bid	08.05.201	Four	Two	Two	Yes	LOA No.			• • •		Work	i) The works are
	supply to JNPT SEZ		8		8, after		1.M/s				Angelique			commenced	completed.	delayed due to delay
	Design, Supply,				extension		Angelique				Internatio	25/-		from		on the part of the
	Installation,						Internation			SEZ/LOA-	nal 			29.08.2018		contractor. ii)
018/E-	Testing and						al Limited,			Angelique/2						220 kV Transmission
258.	Commissioning						New Delhi			018/44, dtd.						line and 220/33 kV
	(DSITC) of 220 KV									31.07.2018.						SEZ Substation will
	DC overhead line on DC						2.Siemens	1.BNC Power								be charged after
	on DC transmission							Projects								getting clearance from MSETCL.
	towers and							Limited, Pune								ITOTTI IVISETCL.
	Establishment of															
	220 KV AIS/33KV															
	GIS sub-station.							2.Tesla								
	GIS Sub Station.							Transformers								
								Limited,								
								Bhopal								
JNP/M&E	Project	E-tender	25.01.201	Two bid	05.03.201	Two	One	One	Yes	JNP/M&EE	M/s Tata	Rs.	Completio	17.05.2018.	Work	
E/SEZ	Management		8		8		M/s Tata	M/s IRClass		/EM/PMC-			n date as		awarded to	
POWER/	Consulting						Consulting	System and		SEZ/2018/	Engineers,	0/- with	per the		M/s	
	Services For						Engineers,	solutions Pvt.		10, dtd.			completio		Angelique is	
-	Monitoring The						Pune.	Ltd. Mumbai		17.05.201		18%.	n of SEZ		completed	
_,	Works Of									0			power		except	