

													DETAILS OF CONTRACTS ONGOING/CONCLUDED DURING THE MONTH OF OCT- 2018									
Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work		
1	Operation & Maint of Sewage Pumping System in JNPT Township	E-255	18.01.2018	Press & JNPT website, CPP Portal	18-Jan-18	Two bid	16-Feb-18	Two	M/s Mangalmurti Enterprises, M/s.MaheshEnterprises	Nil	Yes	JNP/US/EMTS/SEWAGE/2018/891	25-Apr-18	Mahesh Enterprises	Rs 1,34,95,837/-	730	30-Apr-20	1-May-18	30-Apr-20	AMC		
2	Annual Maintenance of Electrical Lighting system for inside Port area at JNPT	E-217.	06.05.2016	open e-tender through CPP	06.05.2016	Two bid	extended up to 06.06.16, due to poor participation.	Two	M/s. Mahesh Enterprises, M/s Sterling .	Nil	Yes	JNP/M&EE/EM/PORT/Electric/2016/375	30-Jul-16	Mahesh Enterprises	Rs 12087564/-	730	31-Jul-18	1-Aug-16	AMC CONTRACT	Work in progress		
3	Annual Maintenance of Electrical lighting & system Township & Outside Port Area	E-239	22-Dec-16	Press & JNPT website	22-Dec-16	Two bid	16-Jan-17	Two	One , M/s. Mahesh Enterprises,	One , M/s. Radha Electricals	YES	JNP/US/EM/MAINCON-OUT/2017/37	1-May-17	Mahesh Enterprises	Rs 35998902/-	730	30-Apr-19	1-May-17	AMC CONTRACT	Work in progress		
4	Design ,supply ,installation testing and commissioning of UPS systems at JNPT hospital with AMC	E-145		Website	4-Oct-11	1 Bid	11-Nov-11	Two	1 - M/s. Power Automation and Controls	M/s. Hitech	Yes	JNP/ES/EMTS/UPS/12/1	10-Feb-14	Power Automation and controls	Rs 699140	60	10-Feb-20	9-Jan-12	MC CONTRACT	Work in progress		
5	Conservancy work at substaion and office of electrical maintenance section inside port area & township.	E-242	08.03.2017	shortlisted SOCIETIES	08.03.2017	single	01.04.2017	2	1. M/s Pirwadi Major Sah Sanstah, Pirwadi. 2. Shanteshwari Nhava Sheva Prakalpgrast	Nil	YES	JNP/US/EM/CO NSERVANCY/2017/48	24-Jun-17	1. M/s Pirwadi Major Sah Sanstah, Pirwadi.	5618960/-	AMC 02 year	30-Jun-19	1-Jul-17	AMC CONTRACT	Work in progress		
6	Antiweeding treatment including initial treatment and annual maintenance contract for the 33 KV and 220 KV sub station switchyard inside the port area.	E-201	09.09.2015	CPP, Poratal + shortlisted firms	09.09.2015	single	30.09.,2015	3	1. National Pest Control, Thane. 2. RS Pest Control, Thane. 3. Pestomatic Controls, Panvel.	RS Pest contrl, Thane.	yes	JNP/US/EM/weed control/2016/01	3-Jan-16	M/s. National Pest Control	136455/-	2 Year AMC Extended for one year	12-Feb-19	11-Feb-18	AMC CONTRACT	Work in progress		
7	DICT of Roof Top Solar Project at JNPT in line with SECI approved Vender.			Nomination basis							Nomination basis	JNP/M&EE/US/EMSOLAR/2016/16 & 17	18/02/2016	M/S KEC INTERNATIONAL Ltd	22344426.00	168 days	18/08/2016	18/02/2016				
8	Annual service contract of three nos otis lift at JNPT			Nomination basis being an OEM								JNP/M&EE/US/EMTS/OTIS-LIFT/2017/13	3-Mar-14	M/s Otis Elevator componney india ltd	Rs.7,31,717/-	1095 days	31-Mar-20	1-Apr-17				

DETAILS OF CONTRACTS ONGOING/CONCLUDED DURING THE MONTH OF OCT- 2018																				
Sr. No.	Item / Nature of work (discription)	Enquiry No.	Enquiry Issue Date	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/Two bid System)	Last date of Receipt of Tender	Nos. of Tenders Received	Nos. & Names of Parties qualified after Technical Evaluation	Nos. and names of Parties not Qualified after technical evaluation	Whether contract awarded to Lowest tenderer evaluated L1	Contract No.(WO NO)	WO date	Name of the Contractor	WO Value	Completion Period in days	Scheduled date of Completion of Work order	Actual date of Start of Work	Actual Date of Completion	Reason for delay in execution of work
9	Augmentation of 220/33kV Master unit Substation (MUSS) for providing Electrical power supply to fourth container terminal of JN port.	E-233	27-10-2016	Press&jnpt website/cpp portal	27-10-2016	Two bid	16-02-2017	4	Mumbai L&T Limited Electrical & Automation Division Navi Mumbai M/s Sunit Hitec	M/s. KC POWER INFRA PVT. LTD (IN JV with LEENA POWER	YES	JNP/M&EE/EM/ MUSS AUGMENTATION /2016/E-233/2017/747	30-03-2017	M/S Larson&Toubr o Ltd., Navi mumbai	Rs39,1057548/-	12 month from date of award of contract	28-02-2018		29-01-2018	Contractor could not arranged material in time,
10	Supply ,installation,testing and commissioning of Indoor /outdoor compact switchgear RMU at various JNPT sub-station	E-250	06-12-2018	Press&jnpt website/cpp portal	06-12-2018	Two bid	03-01-2018	7	SIX 1) M/s Patel Brothers 2)M/s Prvin Electricals Pvt.Ltd. 3)M/s Shree Tuulaji Electricals Pvt.Ltd. 4)M/s Sarswat Engineering Services 5) Yogiraj Powertech Pvt. Ltd.	One, M/s. Manani Electricals	YES	JNP/M&EE/US/ EM/RMU/2018/890	24-04-2018	M/s Capchem Electricals Pvt.Ltd.	Rs 7768067/-	150days (Excluding Monsoon)	26-01-2019			
11	Supply ,installation,testing and commissioning of 90W and 120Watt Street Light LED luminaires in place of 150 Watt/250watt HPSV Luminaries under buy back	E-251	19-07-2018	Press & JNPT website /cpp portal	14-12-2017	Two bid	17-01-2018	7	FOUR 1)M/s Damani Enterprises 2) M/s Carpet Industries Pvt. Ltd. 3) M/s Balaji Associates	Three 1) M/s VIN Semiconductor 2)M/s Linkage Technologies	YES	JNP/M&EE/US/ EM/STLT-LED/2018/19	19-06-2018	M/s Damani Enterprises	Rs.91,41,056	120days (Excluding Monsoon)	30-01-2019			