

DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF JULY- 2020

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
1	PPD/M-I/Fly Over Y Jn./Plan-12037/T-65/2017 dated 16.01.2017.	Construction of fly over at Y junction near Port Users Building in JN Port.	E-Tender	19.01.2017	Two bid system	24.02.2017	4	i. M/s. RKEC Projects Ltd. ii. M/s. J M Mhatre Infra Pvt Ltd, iii M/s. Ferro Concrete Construction (I) Pvt. Ltd	M/s. T & T Infra Pvt Ltd.	Yes	PPD/M-I/Fly Over Y Jn./Plan-12037/T-65/2017 31st March 2017	M/s. Ferro Concrete Construction (I) Pvt. Ltd	Rs. 82,95,90,919/-	14.10.2019	15.04.2017	completed	completed
2	PPD/M-I/Plan-12037/PMCR OBNGC/T-11/2017 dated 23.06.2017.	Project Management Consultancy Services for Construction of Fly Over near to North gate Complex on Container Road in JN Port.”.	MORTH shortlisted agencies	-----	Single Cover system	29.07.2017	3	i.M/s. Highway Engineering Consultant ii. M/s. Composites Combine Technocrats Pvt.Ltd. iii. M/s. Creation Engineers Pvt. Ltd.	N.A	Yes	PPD/M-I/Plan-12037/PMCR OBNGC/T-11/2017 /1299 04th Sept 2017	M/s. Composites Combine Technocrats Pvt.Ltd.	Rs.2,75,58,900/-	32 MONTH	18.10.2017	completed	completed
1	PPD/Plan-12037 /ROBNGC/2016/T-62 dt. 21.12.2016.	Construction of fly over near to North gate complex on container road in JN Port.	E-Tender	27.12.2016	Two bid system	02.02.2017	4	i. M/s. J M Mhatre Infra Pvt Ltd, ii M/s. JMC Projects India Ltd, iii. M/s. J Kumar Infraprojects Ltd, iv. M/s. ITD Cementation India Limited	N.A	Yes	PPD/Plan-12037/R OBNGC/2017/T-62/ 1st March 2017	M/s.J.M. Mhatre Infra Pvt. Ltd.	Rs.127,45,39,869/-	15.03.2020	16.03.2017	15.03.2020	completed
4	PPD /Plan-10017 Scanner/2018/ T-19 dated	Civil works in holding area adjacent to Drive through	E-Tender	19.09.2018	Two bid system	04.10.2018	6	i.M/s. Blue Star Construction Co.	M/s. K.N.Gharat & Co.	Yes	PPD /Plan-10017 Scanner/	M/s. Blue Star Construction Co.	Rs.2,95,67,000/-	07-07-2019	15/3/2019	completed	completed

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
	15.09.2018.	Container Scanner plot at JNPT.						ii. M/s. P.D.Earthmovers, iii. M/s. Manoj Infracon Pvt.Ltd iv. M/s. N.G.Bhoir v. M/s. K.N.Gharat & Co.			2019/274 dated 26.02.2019.						
1	PPD/M-I/IWAI-PMC/T-09 (R) /2018 DT. 30.05.2018	APPOINTMENT OF CONSULTANCY FIRM FOR CREATION OF PROJECT MANAGEMENT UNIT (PMU) FOR DEVELOPMENT OF NATIONAL WATERWAYS IN MAHARASHTRA AT JN PORT.	E-Tender	30.05.2018	Two bid system	30.10.2018	5	i. M/s. EGIS India Consulting Engineers Pvt. Ltd., ii. M/s. CRISIL Risk and Infrastructure Solutions Limited and M/s. AECOM India Pvt. Ltd (JV) iii. M/s. HOWE Engineering Projects (I) Pvt Ltd. in JV with M/s. KPMG Advisory Services Pvt. Ltd.,	N.A	Yes	PPD/M-I/IWAI-PMC/T-09 (R) /2019/611 DT. 30.05.2018	iv. M/s. RODIC Consultants Pvt. Ltd (RCPL) JV with M/s. TPF GETINS A EUROESTUDIOS S.L.,	Rs.27,60,000/-	36 Month	07-01-2019	work is in progress	Assignment will be forclosed

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
								iv. M/s. RODIC Consultants Pvt. Ltd (RCPL) JV with M/s. TPF GETINSA EUROESTUDIOS S.L.,									
								v. M/s.TATA Consulting Engineers Ltd and M/s. Pricewaterhouse Coopers Pvt. Ltd.									
6	PPD/M/Maint./T-75/2015/	Day to day Civil Maintenance work of Port Township for the year 2015-16. (Extension up to January 2019)	E-Tender	10.03.2015	Two bid system	09.04.2015	03 Nos.	03 Nos. i) M/s. C.G.S. Construction ii) M/s. Vishal Civil Engineering Pvt. Ltd. iii) M/s. Mahesh Construction	02 No. i) M/s. Vishal Civil Engineering Pvt. Ltd. ii) M/s. Mahesh Construction	Awarded to L-1	PPD/M/Maint./T-75/2015/1084, dtd. 18.08.2015	M/s. C.G.S. Construction	Rs. 1,09,87,225/-		01.08.2015		New awarded last 3 months
HORTICULTURE WORKS																	

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
1	PPD/M/TS/Cons/Sec.I&III/T-114/2019 Dated 03.05.2019	Conservancy works in Port Township at Sec I&III (Residential & Public Buildings) for the year 2019-20.	E-Tender	06.05.2019	Two bid system	28.05.2019	02 Nos.	02 No. i) M/s .Om Shiv Prakalpagra stha Majoor Sahakari Sanstha Maryadit ii) M/s. Prakalpagra stha Majoor Sahakari Society Ltd.	---	---	---	---	---	---	---	---	Tender Process for Next Year
2	PPD/M/TS/Conservancy/Sec-II/T-111/2019	Conservancy works in Port Township at Sec II (Residential & Public Buildings) for the year 2019-20	E-Tender	25.03.2019	Two bid system	15.04.2019	02 Nos.	02 No. i) M/s .Om Shiv Prakalpagra stha Majoor Sahakari Sanstha Maryadit ii) M/s. Prakalpagra stha Majoor Sahakari Society Ltd.	---	---	---	---	---	---	---	---	Tender Process for Next Year

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
1	PPD/MTS.Garbage/T-95/2017	Removal of Garbage from open spaces in JN Port Township area for the year 2017-18 (Extension for six months i.e. from 1 st January, 2019 to 30 th June 2019)	E-Tender	25.04.2017	Two bid system	09.05.2017	02 Nos.	02 Nos. i) M/s. Khandoba Prakalpgrastha Majoor Sahakari Kamgar Sahakari Society Ltd. ii) M/s. Sawarkhar Prakalpgrastha Majoor Sahakari Sanstha Ltd.	M/s. Sawarkhar Prakalpgrastha Majoor Sahakari Sanstha Ltd.	Awarded to L-1	PPD/MTS.Garbage/T-95/2018/16.11.2018	M/s. Khandoba Prakalpgrastha Majoor Sahakari Kamgar Sahakari Society Ltd.	11,72,340/-	30.12.2019	07-01-2017	30.10.2020	work is in progress
2	PPD/MTS.Dustbin /T-100/2017	Lifting of garbage from dustbins in JN Port Township area for the year 2017-18 & 2018-19	E-Tender	05.06.2017	Single Bid	17.06.2017	04 Nos.	03 Nos. i) M/s. Shree Sai Samarth Enterprises ii) M/s. R.K. Patil iii) M/s. Daulat Construction	i) M/s. R.P. Construction	Awarded to L-1	PPD/MTS.Dustbin/T-100/2017, dtd. 26.07.2017	M/s. Daulat Construction	28,53,408/-	30.06.2020	01-01-2020	30.06.2020	deleyed due to COVID-19 work is in progress
5	PPD/Shiv-Smarak /T-01(R)/2017 dtd. 29.09.2017	Architectural Planning, Designing and Construction for Development of Garden Including Recreational Facilities and Shiv- Samarth Smarak in 12.5% Scheme for PAP's	E-Tender	24.10.2017	Two bid system	17.11.2017	5	i. M/s. Puranik ii. M/s. Kalpana Struct - Con. Pvt. Ltd. iii. M/s. PCCCPL - HIL JV iv. M/s. Quality Heightcon Pvt. Ltd.	i. JMMIPL - SBD JV	Yes	PPD/Shiv Smarak/T-01(R)/2017/653 dtd. 09.05.2018	M/s. PCCCPL - HIL JV	28,07,40,147.57 + GST	24.01.2020	24.05.2018	work is completed on 23.01.2020	Completed

Work Awarded from Jan-2019 to Dec-2019

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
1	JNPT-SEZ/PSC/T-04 dt. 18.04.2019	Empanelment of Project support consultants for providing master planning support to the special planning Authority (SPA) of JNPT	ONLINE	18/04/2019	Two Bid System	05-08-2019	10	1) M/s M/CON Ltd. 2) M/s Rodic Consultants Pvt.Ltd. 3) Rudrabhishek Enterprises Ltd. 4) M/s Srei infrastructure Finance Ltd. 5) M/s VK:U Urban LLP. 6) M/S DDF Consultants Pvt. Ltd. 7) Design And Planning Counsel Pvt. Ltd. 8) M/s Smec international Ltd. 9) M/s Voyants Solutions PVT. Ltd.	NA	Awarded to L1 Bidder	JNPT-SEZ/PSC/T-04 dt. 24/10/2019	M/s The Team 1 Architects Pvt Ltd	2,40,00,000/-	15/12/2021	16/12/2019	---	work is in progress
2	JNPT SEZ /PFA/T05 dt 18.04.2019	Empanelment of Project facilitation on Agency for providing facilitation support of JNPT special Economic Zone (SEZ)	ONLINE	18/04/2019	Two Bid System	05-06-2019	3	1) Moon SEZ Con. 2) Economic Law Practice 3) Bizol In. Ltd.	NA	L1	JNPT SEZ /PFA/T05 dt 28.01.2020	M/s Moon SEZ Con.	84,00,000/-	24 Months	02-05-2020	04-05-2022	work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
3	PPD/M-III/Building Maint./T-08/2019 dt.25.04.2019	Civil Maintenance work of Port User Buildings (PUB) 2019-20	E-Tender	30.04.2019	Two bid system	20.05.2019	2	02 1. M/s Anil Construction 2. M/s Shivam Developers	NA	Yes	PPD/M-III/Building Maint./T-08/2019/205 dated 20.09.2019	M/s Anil Construction	36,49,690/-	Six months	08-05-2019	02-05-2020	work is completed
3	PPD/M/SEZ-Pipeline/T-09/2019 dt.02.05.2019	Providing and Laying pipeline for Watersupply to SEZ at JNPort area	ONLINE	03.05.2019	Two bid system	24.05.2019	4	04 - 1) M/s. Kalpataru Engineers & Contractors Pvt.Ltd. 2) M/s. Sukhmani Construction Pvt.Ltd 3) M/s. R.K.Patil 4) M/s. Hindustan Construction Corporation	NA	YES	PPD/M/SEZ-Pipeline/T-09/2019/1039 dated. 16.08.2019	M/s Kalpataru Engineers and Contractors Pvt Ltd	1,53,97,600/-	5 Months	10-01-2019	31.03.2020	Work in Progress
4	PPD/M-II/Road/T-10/2019 dt.08.05/2019	Repairs and Resurfacing at villages in Vicinity of JNPort	E-Tender	#####	Two	27/01/2020	6	M/s. Arcoma ii) M/s. K.N. Charat & co. iii) M/s. Mansi Construction iv) P.P. Kharpatil v) Sai Krupa Construction vi) Shreeyash Construction	Arcoma Shreeyash construction	L1	PPD/M-II/Road/T-10 /2019 dt.14/12/2020	M/s. Mansi Construction	40,761,115/-	---	---	---	work order issued on 14.05.2020

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
5	PPD/M-II/TA/CPPI/T-11 dt.09.05.2019	Transaction Advisory Services for Selection of operator for Centralized Park	E-Tender	29.05.2019	single	29.05.2019	7	1) M/S Tandon Urban Solution P.L.2) a'xykno Capital Services P.L. 3) M/s Resurgent India Ltd.4) M/s Crediable Management & Const. P. L.4) M/s CRISIL Risk and Infrastructure Solution ltd. 6) M/s Jones Lang LaSalle Property Consultants (I) p. l. 7) M/s Feedback Infra (p) Ltd.	1) a'xykno Capital Services P.L.2) M/s Resurgent India Ltd.3) M/s Crediable Management & Const. P. L.4) M/s CRISIL Risk and Infrastructure Solution ltd. 5) M/s Jones Lang LaSalle Property Consultants (I) p. l. 6) M/s	L -1	PPD/M-II/TA/CPPI/T-11 dt.09.05.2019	M/s Tandon Urban Solution P. L.	21,96,000/-	3 Months	29/07/2019	28.10.2019	Work in Completed+ R82
6	PPD/M-I/PMC Karal Police Station/T-14 dt.22.05.2019	Project Management Consultancy Services for construction of Police Station at Karal Phata in JN Port.	e-tender	14.06.2019	single	14.06.2019	4	1) M/s IRCLASS System & Solution P.L.2) XPLOER Consultancy Serv. P. L.3) Dredging Solution 4) WAPCOS LTD.	---		PPD/M-I/PMC Karal_Police station/T-14/2019/1203 DT. 19.09.2019	M/s IRCLASS system & solution p.l.	Rs.70,00,000/-	42 months	19/09/2019	20.03.2023	Work in Progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any	
7	PPD/M-II/CER Works/T-15/2019 dt.23/05/2019	Construction of Seawall for Gharapuri Island and Panje village and boat landing Jeffy Nhava end under Corporate Environmental Responsibility.	E-Tender	27.05.2019	Two bid system	29.07.2019	2	2NOS 1)M/s Ferro Concrete Construction (India) Pvt. Ltd. 2)RKEC Projects Limited	2 NOS 1)M/s Ferro Concrete Construction (India) Pvt. Ltd. 2)RKEC Projects Limited	Awarded to L1 Bidder		M/s Ferro Concrete Construction (India) Pvt. Ltd.	41,00,97,845/-	---	---	---	Work order will be issued after receipt of CRZ clearance	
9	PPD/M-I/Maint/Gantry/Rail/T-16 24.05.2019	Operational solutions for Rail Head Realignment and RMQC's on JNPT Berth																
9	PPD/M-I/DPL/SURVEYOR/T-17/1.06.2019	Consultancy Services/survey for little and legel search of land in connection with Dighi Port Ltd.	E-Tender	17.06.2019	Two bid system	17.06.2019	2	M/S Walmiki Surveyors & Contractors P. L. 2) M/S Rane Management Consultant P. L.	---	L1	---	---	---	---	---	---	Tender is cancelled	
11	PPD/M-II/Adm.Bldg./T-18/2019 04.06.2019	Project Management consultancy services for Renevation of Administration Building,Sheva at JNPT																
8	PPD/DM/Road/T-19/2019/dt.06.06.2019	Annual maintanance of Road out side Custom bound area 2019-20	E-Tender	#####	two bid	27/06/2019	3	1) M/s Vishal Construction 2)V.S.Patil	1) Shreeyash Cont.	L1	PPD/DM/Road/T-19/2019/dt.24.09.2019	M/s Vishal Construction	1,88,78,029.05	24 Months	23/10/2019	22/10/2020	work is in progress	

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
10	PPD/Mgr./Yard Fencing/T-21/Dt.10.06.2019	Providing & erection chain link fencing to container stack yards inside custom bound area of JNPort	E-Tender	#####	Two bid system	26-06-2019	3	03 Nos. : 1) M/s. Manoj Infracon Pvt. Ltd. 2) M/s. Shivam Developers. 3) M/s. Sadanand Engineering Works.	NA	Awarded (L1)	PPD/M-II /Yard Fencing/T-21/2019/356, dt. 25/10/2019	M/s. Shivam Developers	Rs. 83,86,790/-	03 Months	11-01-2019	02-01-2020	Work is completed
9	PPD/TEFR/CB Area/T-22 dt.20.08.2019	Consultancy services for techno-Economic Feasibility report for optimal utilization of back area of Coastal Berth at JNPT	ONLINE	21/06/2019	Two bid system	31/07/2019	3	1) WAPCOS Ltd. 2) M/s. Voyants solution Pvt. Ltd. 3) M/s Tractebel Eng. Pvt. Ltd	1) WAPCOS Ltd. 2) M/s. Voyants solution Pvt. Ltd. 3) M/s Tractebel Eng. Pvt. Ltd	Awarded to L1 Bidder	PPD/TEFR/CB-Area/T-22/2019/Dt.21.06.2019	WAPCOS Ltd.	52,00,000/-	03-06-2020	09-06-2019	work is in progress	Meeting with JNPT got delayed due to COVID-19
10	PPD/M-I/Outside Port/Hort./T-24/2019 dt.27.06.2019	Maintenance of Arboriculture /Horticulture works outside custom bound area of JNPort 2019-20	---	---	---	---	3	1) Jagruti Majoor Sahakari Sanstha Ltd 2) Mhaiseshwar Mahila Berojagar Sah. Sanstha 3) Sawarkhar	---	---	PPD/M-I/Outside Port/Hort./T-24 /2020/306 dt. 26/02/2020	M/s Jagruti Majoor Sahakari Sanstha Ltd.	1,53,50,504.44	One Year	15/3/2020	15/03/2021	work is in progress
11	PPD/MI TS-Hor./Port I/T-25/2019/dt.27.06.2019	Development/maintenance of Horticulture /Arboculture works at JN Port Township at see I &III /2019-20 Part -I	E-Tender	#####	Two bid system	16/12/2019	2	M/s Creative Business Associates	N. A	Awarded to L1 Bidder	PPD/M/T S.Horti/PART -I/T-25 (R) /2020/110 Dtd. 21.01.2020	M/s Creative Business Associates	2,26,95,297.94	N. A	02-01-2020	31.01.2021	Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
12	PPD/MITS-Hor./Port II/T-26/2019/ dt.27.06.2019	Development/maintenance of Horticulture /Arboculture works at JN Port Township at sec II/2019-20 Part -II	E-Tender	29/06/2019	Two bid system	29/07/2019	2	1) M/s Sawarkhar prakalpgrast Majoor Sahakari Sanshtha Ltd. 2) M/s Sheva Port Yuva Sanghatana	N. A	Awarded to L1 Bidder	PPD/MITS-Hor./Port II/T-26/2019/1373 dt.31.10.2019	1) M/s Sawarkhar prakalpgrast Majoor Sahakari Sanshtha Ltd.	1,67,59,998.16	31/10/2020	11-01-2019	31.10.2020	Work is in progress
13	PPD/M-I/inside Port/Hort./T-27/2019 dt.27.06.2019	Maintenance of Arboriculture /Horticulture works inside custom bound area of JNPort 2019-20	E-Tender	29/06/2019	Two bid system	29/07/2019	5	i) Shivam Developers ii) New park Sun Garden iii) R.K.Patil iv) Sai Samarth Enterprises v) M.s Reflecaction	N. A	Awarded to L1 Bidder	PPD/M-I/inside Port/Hort. I/T-27/2019/1364 dt. 31/10/2019	M/s. New park Sun Garden	1,14,61,972.63	12 Months	15/11/2019	31/10/2020	Work is in Progress
14	PPD/M-I/Crush Barrier/Jetty Road/2019/T-28 dt.28.06.2019	Providing and Fixing Metal beam crash Barrier along landing Jetty road in JN Port	E-Tender	01.07.2019	Two bid system	22.07.2019	4	2NOS 1)M/s CGS Construction 2) M/s Advance Geotech & Construction	2NOS 1)M/s CGS Construct ion 2) M/s Advance Geotech & Construct ion	Awarded to L1 Bidder	PPD/M-I/Crash Barrier/Jetty Road/T-28/2019/1234 dated 15.11.2019	M/s. Advance Geotech & Construct ion	37,83,330/-	---	30/11/2019	30.07.2020	Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
15	PPD/M-I/FCT/IE/19/T-30 dtd.02.07.2019	Selection of Independent engineer for providing engineering Consultancy Services for "Development of fourth Container Terminal at JN Port of Design, Build, finance operate and Transfer (DBFOT) Basis - Phase II"	ONLINE	04.07.2019	Two bid system	20.08.2019	10	04 - 1) LEA Associates South Asia Pvt. Ltd (Lasa), in JV with Stup Consultants Pvt. Ltd (STUP) Mumbai 2) Egis India Consulting Engineers Pvt. Ltd 3) AECOM Asia Company Ltd. (Lead Member) in consortium with M/s. URS Scott Wilson India Pvt Ltd. 4) SMEC International Pty. Ltd. in JV with	1) SGS India Pvt. Ltd. in consortium with KITCO Ltd. 2) WAPCO S Ltd. 3) Tractebel Engineering Pvt. Ltd. 4) Hill International Project Management (India) Pvt. Ltd. 5) TPF GETINS A EUROES TUDIOS	Awarded to L1	PPD/M-I/FCT/IE/T-30/2019/1604 Dt. 18/12/2019	M/s. Egis India Consulting Engineers Pvt. Ltd.	8,21,06,608/-	36 months	25/12/2019	25/12/2022	Work is in progress
16	PPD/M-II/CT Canteen Renovation/19/T-31 dt.09.07.2019	Renovation of Canteen and shift in charge Office building inside Custom Bound area at JN Port	E-Tender	#####	Two Bid	16/08/2019	3	03 Nos. : 1) M/s. Arch Sunil Project Pvt. Ltd. 2) M/s. Avtar Interior Pvt. Ltd. 3) M/s. Seth Construction .	03 Nos. : 1) M/s. Arch Sunil Project Pvt. Ltd. 2) M/s. Avtar Interior Pvt. Ltd. 3) M/s. Seth Construction .	Awarded to L1	PPD/Mgr-II/CT Canteen Renovation /2019/1347 , dt. 24/10/2019.	M/s. Seth Construction	3,00,00,009.01	09 Months (Excluding mobilization period of 15 days)	11-07-2019	24/07/2020	12% work is completed

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
19	PPD/M-I/SEZ/19/T-36 dt.7.08.2019	Widening of storm water Nallah passing through SEZ area at JNPT	ONLINE	7.08.2019	two bid	29.08.2019	5	04-1) M/s P.D.Infraproject Pvt. Ltd. 2) M/s Manoj Infracon Pvt. Ltd. 3) M/s Bagaria Infratech Pvt. Ltd. 4) M/s Shreeyash Construction	1 Nos. K.N.Gharat &Co.	YES	PPD/M/SEZ-Nallah/T-36/2019/2020/2 dt. 01/01/2020	M/s. PD Infraproject Pvt. Ltd.	2,10,24,500/-	6 Months	01-01-2020	15/11/2020 (Ext.)	Work is in progress
23	PPD/M-I/Mango Orchard /19/786 T-37 dt.16.08.2019	Maintenance of Mango Orchard on Sheva Hill area of JNPT and Revenue on fruits	mannual	NA	Two Bid	22.08.2019	4	3Nos. 1)M/s Eknath Waman Gharat 2) M/s Kisan Gharat 3) M/s Laxman K Patil	3Nos. 1)M/s Eknath Waman Gharat 2) M/s Kisan Gharat 3) M/s Laxman K Patil	---	PPD/M-I/Mango Orchard/T-37/2019/1157 dated 10.09.2019	M/s Eknath Waman Gharat	3,96,484.11	---	---	---	Revenue work

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
20	JNP/PPD/Road/19 T-38 dt.16/08/2019	Appointment of Consultant for preparation of Detailed project report (DDR) for up gradation of Roads and drainage system outside custom bound area at JN Port	ONLINE	16.08.2017	Two Bid	16.09.2019	19	1)M/s MaRS Planning & Engineering Ser.P.L. 2) Amaid Consulting P. L.3) WAPCOS Ltd.4) Composite Combine Technocrafts P.L.5) Mahimtura Consultants P. L.6) Q-Max Techno Consultants P.L.7) Dhruv Consultancy Services Ltd.8) Tandon Urban SolutionP. L.9) IRCLASS Systems and solution	1)M/s MaRS Planning & Engineering Ser.P.L. 2) Engineering Ser.P.L. 2) WAPCO S Ltd. 3) Mahimtura Consultants P. L.4) Q-Max Techno Consultants P.L.5) Dhruv Consultancy Services Ltd 6) IRCLASS Systems and solution P. L.7)	Yes	JNP/PPD/Road/19 T-38 /2020/03 dt.01/01/2020	M/s Q-Max Techno Consultants P.L.	27,27,000/-	15.05.2020	01-05-2020	Draft DPR submitted intime	N.A.

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
21	PPD/M/Shed/19 T-39 dt.17/08/2019	Construction of shed and other facilities for Gate automation in survey point near North gate complex at JN Port	E-Tender	20.08.2019	Two BID	09.09.2019	7	1) M/s Kailashchandra Dilipkumar Cont. P. L. 2) M/S Monoj Infra. P.L 3) M/s Rantnashree Const. Co.	1) M/s A. V. Contractors & Engineers P. L. 2) M/s Shreeyash Contrctio n 3) M/S Aakar Engineers Cont.4) M /S ARCOM A	Awarded L1	PPD/M/Shed/19 T-39 dt.17/08/2019	M/s. Monoj Infra	4,25,00,000/-	10.01.2021	24.02.2020	---	Work is in progress
22	PPD/M-I/TEFS/JNPT/T-40 dt.17/08/2019	Techno Economic Feasibility study for increase in development Span from 20m to 30 m at JNPCT.	Consultancy	Short Listed Bidders through IPA	Two Bid	26.09.2019	03 Nos.	M/s CRISIL Risk and Infrastructure Solutions Ltd. M/s WAPCOS Limited M/s Voyants Solutions	N.A.	Awarded L1	JNPCT/Rail-span/2019/1398 dt.06.11.2019	M/s Crisil Risk and infrastructure Solutions Limited	24,50,000/-	21.05.2020	20.11.2019	Report submitted in June 2020	Delayed due to COVID-19
23	PPD/M-I/Earth Filling/T-41/2019 dt.17.08.2019	Reclamation of Balance back up area of Coastal Berth	E-Tender	09.09.2019	Two Bid	22.10.2019	3	3Nos. 1) M/s RKEC Projects Ltd, N.G.Bhoir & Samudra JV 2) M/s J.M.Mhatre 3) M/s Thakur Infraprojects	3Nos. 1) M/s RKEC Projects Ltd, N.G.Bhoir & Samudra JV 2) M/s J.M.Mhatre 3) M/s Thakur Infraprojects	Awarded L1	PPD/M-I/Earth Filling/T-41/2019/1598 dt.17.12.2019	M/s. RKEC, N.G.Bhoir and Samudra JV	34,99,24,500/-	12 Months	15/05/2020	15/05/2021	Work in Progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
24	PPD/M-I/19 T-42 dt.27/08/2019	Annual maintenance contract of Water supply network at JN Port (2019-20	E-Tender	26/10/2019	Two Bid	15/11/2019	3	1) M/s. D.K. Construction 2) M/s. C.G.S. Construction 3) M/s. S.P. Construction	1) M/s. D.K. Construction 2) M/s. C.G.S. Construction 3) M/s. S.P. Construction	Awarded L1	PPD/M-I/WS/T-42/2019	S.P. Construction	1,26,61,153.52	1 Year	02-01-2020	31/1/2021	work in progress
25	PPD/M-I/PUB Road/Plan/12028/19/T-43 dt.05/09/2019	Construction of Road behind JNCH-PUB in JN Port	E-Tender	#####	Two Bid	10-02-2019	6	1) M/s. Manoj Infracon Pvt. Ltd. 2) M/s. Thakur Infracon Pvt. Ltd. 3) M/s. P. P. Kharpatil Concn. Pvt. Ltd. 4) M/s. Ferro Concrete Const. Pvt. Ltd. 5) M/s. J. M. Mhatre Pvt. Ltd. 6) M/s. Ajwani infra. Pvt. Ltd.	1) M/s. Manoj Infracon Pvt. Ltd. 2) M/s. Thakur Infracon Pvt. Ltd. 3) M/s. P. P. Kharpatil Concn. Pvt. Ltd. 4) M/s. Ferro Concrete Const. Pvt. Ltd. 5) M/s. J. M. Mhatre Pvt. Ltd. 6) M/s. Ajwani infra. Pvt. Ltd.	Awarded L1	PPD/M-I/PUB Road/Plan-12028/t-43/2019	M/s. Manoj Infracon P.	17,82,78,150	8 months	29/01/2020	31/05/2021	Work in Progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
26	26	E-Tender cum E-auction for allotment of plots for setting up industrial units at SEZ at JNPT	ONLINE	18/09/2019	Two bid	12-10-2019		Allotment is done for five lots.	---	---	---	---	---	---	---	---	E-auction completed
26	PPD/M-II Toilet/T-46/2019 dt.18.09.2019	Renovation work of Sulabh Toilet outside custom bound area in JNPort	E-Tender	18.09.2019	Two Bid	17.10.19	3	1) C.G.S.Construction 2)Kum. infratech. 3)D.B.infratech	---	Awarded L1	PPD/M-II/Toilet/T-46/189 DT-01.02.2020	M/S CGS Contrrcti on	Rs.1,99,98,500/-	7.03.2021	22.02.2020	N.A.	Due to covid work was stoped
27	PPD/MII/Consultancy for swimming pool amd allied work/T-47/2019	Consultancy Services for setting up for swimming pool and allied works including upgradation of existing sports facilities at JNPT Township	E-Tender	27.09.2019	Two Bid	19.12.2019(date of submission of tender was extended 3 times)	3	1)M/s CP&DS Aspiciates 2)MsNovnirman Development Pvt.ltd.3)M/s Vistar Architech & Planner	---	Awarded L1	PPD/M-II/TS/Consultancy sports /T-47/2020/395 dt. 11.03.2020	M/S CP&DS Associates	Rs.28,75,000/-	6 Months	26.03.2020	25.09.2020	Inconvineance due to COVID -19
28	PPD/M-I/Landscaping /19 T-48 dt.24.09.2019	Development of New Landscape and Beautycreation of Port Area (Phase -II Township)	E-Tender	04.11.2019	Two Bid	25.11.2019	6	1)Gardeena Horticulture 2) Agresense Landscape	1)Eurdeena Horticulture 2) Agresense Landscape	Awarded L1	PPD/M-I/Landscaping /T-48 /2020/277 dt. 20.2.2020	M/s. Gardeena Horticulture	Rs.6,23,80,500/-	04.03.2021	---	---	Commencement delayed due to COVID-19
29	SEZ/SEZ-Agency/T-49 /2019	Selection of agency to support JNPT SEZ as developer for compliance of SEZ ACT provision and provide advices to stake holders of JNPT SEZ	E-Tender		3 Bids	---	---	---	---	Awarded L1	JNPT/SEZ/SEZ-Agency/T-49/2019 dt. 25th OCT. 2019	M/s. Moon Sez Consultant Pvt.Ltd.	8,00,000/-	24 months	28/01/2020	28/1/2022	Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any	
30	PPD/M-I/Plan12028/RCC culverts/T-50/dtd.30/10/2019	Construction of minor bridge on PUB CFS road and RCC Box Culverts on other off storm water, around JN Port area	E-Tender	06.11.2019	Two Bid	26.11.2019	6	i.M/s.J.M.Mhatre infra Pvt.Ltd, ii.M/s P.P. Kharpatil iii.M/s Thakur I.P.L. iv.M/s Vishal v. M/s TEN vi. M/s Ferro Cpmcrete Const.	Technical evaluation under progress	L1	PPD/M-I/Plan12028/RCC culverts/T-50/dtd.30/10/2019	M/s.J.M. Mhatre Infra Pvt. Ltd	21,69,36,850/-	8 months	27/1/2020	05-11-2021	Work in Progress	
31	PPD/M-I/Road Sign Board/T-51 dated 31/10/2019	Providing and Fixing Road Informatory Sign Boards in JN Port	E-Tender	04.11.2019	Two Bid	25.11.2019	7	1) SNJ Infratech Pvt. Ltd. 2) CBM Industries Ltd. 3) Sakura Signs Pvt.Ltd.	---	L1	PPD/M-I/Road Sign Board/T-51/2020/278 dt. 20.02.2020	M/s. Sakura Signs Pvt.Ltd	Rs. 3,45,59,070/-	04.03.2021	...	---	Commencement delayed due to COVID-19	
32	PPD/BFC/19/T-52 Dtd. 29/11/2019	Selection of an Architectural Construction for Designing of JNPT's Business Facilitation Centre and Office Premises	E-Tender	30.11.2019	Two Bid	30.12.2019	---	---	---	---	---	---	---	---	---	---	---	Evaluation is in progress.
33	PPD/MGR-II/Road Marking /T-53 /2019	Annual Maintenance of Road lane Marking, Furniture and Painting work inside Custom Bound area at JNPort (2019-20)	E-Tender	#####	Two Bid	23/12/2019	4	M/s. Sakura Sign Pvt.Ltd ii) Subhash Enterprises iii) Shreeyash Con. iv) Diwa Civil Cons.	---	Yes	PPD/MGR-II/Road Marking /T-53 /2020/299/13/05/2020	M/s. Sakura Signs Pvt.Ltd	2,33,32,204/-	12 Months	31/05/2020	31/05/2021	Due to COVID-19 work was stopped	

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any	
34	PPD/M-I/Toilet Block/WS pipe line/19 /T-54 Dtd. 30/11/2019	Construction of Panje Toilet Block & Laying water supply pipe line of Hanuman Koliwada Panje Village	E-Tender	#####	Two Bid	27/12/2019	5	1)M/s. C.G.S. Construction 2)M/s.Manoj Infracon Pvt. Ltd. 3) M/s. Ravi Bhanushali 4)M/s. Shreeyash Construction	4	Awarded L1	PPD/M-I/Toilet Block/WS pipe line/19 /T-54 Dtd. 30/11/2019	M/S CGS Construction	Rs.1,56,00,000/-	14.03.2021	---	---	Due to COVID-19 work was stopped	
35	PPD/M-I/JNP/Township /19/T-55 dtd.03/12/19	Providing & fixing signage Boards in JNP Township	E-Tender	01.01.2020	Two Bid	21.01.2020	5	1) M/S CBM 2) SNI Infra.3) Sukura Sign Pvt. Ltd	M/s Subhash enterprises M/s kankdhara enterprises	Awarded L1	PPD/M-I/JNP/Township /19/T55/866/ dt.04/08/2020	M/s Sukura sign Pvt. Ltd.	1,82,39,653/-	---	---	17/08/2021	mobilization peroid	
36	PPD/M-II/ Fronta I/ T-56 Dtd. 03/12/19	Replacement of old frontal frames and Accersories at main Container Berth JNPT	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	Work is just awarded
37	PPD/M-II/Pivot Point/19 T-57 dtd.04/12/19	Repair to Pivot Point & service duct at main container Berth in JNPCT.	E-Tender	#####	Two Bid	26/12/2019	4	i)M/s. OM Power System ii) M/s. V.R. Eng. iii) Enterprising Enterprises	M/s. Sadanand Engineering Works	Awarded L1	PPD/M-II/Pivot Point/19 T-57 dtd.13/05/2020	M/s. V.R. Eng.	39,83,600/-	08 Months	31/05/2020	31.01.2021	Due to COVID-19 work was stopped	

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any	
38	PPD/M-I/R-70334/Nallah-2019/T-58 dt.9/12/2019	Excavation of Nallahs along the periphery of nearby villages of Ports -Viz Jaskhar,Karal-Sonari-Sawarkhar in JN Port area	E-Tender	#####	Two Bid	31/12/2019	6	1) PP Kharpatil 2) Manoj Infracon Pvt. LTd. 3) Thakur Infrastructure Pvt. Ltd 4) D. B. Infratech 5) R.K.Patil	D.B Infratech	Awarded L1	PPD/M-I/R-70334/Nallah-2019/T-58 dt.17/2/2020	R.K.Patil	7,60,64,218.74	3.3.2021	3.3.2020	3.3.2021	work is in progress	
44	PPD/M-II/CT-Crash barrier/T-60/2019 dt. 24/12/2019	Fixing of Metal Crash barrier on Container berth at JN Port.																

Work Awarded from Jan-2020

1	PPD/M-III Road/Maint/19/T-01 Dt. 02/01/2020	Providing and Erecting Metal Beam Crash Barrrier along the roads outside Custom Bound area at various locations at JN Port	E-Tender	#####	Two bid	27/01/2020	15	1) M/s. Arcoma 2)M/s . Sadanand Eng. Works 3) M/s. Rajesh Enterprises 4) M/s. Mahakal Earthmovers 5) M/s. Om Power 6) M/s. Dhingra Brothers 7) Ratneshree Construction 8) M/s. K.N. Charat 9) Advance Geotech construction 10) M/s. Enterprising Enterprises 11))M/S CGS Constrction 12)	M/s Mahakal Earthmovers P. I.	L1	PPD/M-III Road/Maint/19/T-01 / 767 Dt. 13/07/2020	M/s EQRA International	1,07,04,830/-	90 days	28/07/2020	28/10/2020	work is in progress
---	---	--	----------	-------	---------	------------	----	---	-------------------------------	----	---	------------------------	---------------	---------	------------	------------	---------------------

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
3	PPD/AM/Sewer line/19/T-06 dt. 22/01/2020	Laying HDPE Pipe sewer line from SPS -II to SPS III	E-Tender	27/01/2020	Two bid	18/02/2020	12	i) M/s. Wandhekar and Co. ii) M/s. Manoj Infracon Pvt. Ltd. iii) M/s. Sadanand Eng. Works iv) M/s. K. N. Gharat v) M/s. Kalpataru Eng. And contractors Pvt. Ltd. vi) M/s. Omkar Construction vii) M/s. Aakar Eng. And contractors viii) M/s. Shreeyash Construction ix) M/s. UCC Infrastructure Pvt. Ltd x) M/s. Rachana	---	---	---	---	---	---	---	---	Technical Evaluation is in progress
4	PPD/M-II/ITT Road/ T-07 dt. 28/01/2020	Development of New Road for Inter Terminal Transfer of container from 4th CT in JNPT	E-Tender	31/01/2020	Two bid	14/02/2020	6	i) Manoj Infracon Pvt.Ltd. ii) K.N.Gharat and Co. iii) Thakur infraproject Pvt. Ltd iv) Bluestar construction CO. v) Sai Krupa Construction vi) V.S..Patil	N.A.	Yes	PPD/M-II/ITT Road/ T-07/595 dt. 25/05/2020	M/s. Blue star construction	2,33,71,719/-	9 Months	06-01-2020	31/01/2021	Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any	
5	PPD/M/Architectural work/T-08/2020 Dt. 01/02/2020	Architectural services for Planning, Designing, estimation and supervision of Interior fitout works of proposed office of JNPT at express Towers Mumbai																
6	PPD/M-I/Crash Barrier/ T-09Dt. 06/02/2020	Providing and Fixing Metal Beam Crash Barrier from Landing Jetty to ROB towards fencing side in JN Port	E Tender	2 bids	05-11-2020	7	i) M/s. Advance Geotech & Construction ii) M/s. C.G.S. Construction iii) M/s. K.N. Gharat and Co. iv) M/s. Madhavkumar Construction v) M/s. N.s.Rolling Steel Pvt. Ltd. vi) Om Power System vii) M/s. Shivam Developers										Technical Evaluation is in process
10	PPD/M-II/CUM/19/T-10 dt. 10/02/2020	Construction of common User Manifold for edible and lube oil at JN Port									PPD/M-II/CUM/19/T-10 dt. 10/02/2020							

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
5		Resurfacing of CIFS Complex roads and balnce road at JNPT Township	E-Tender	19.02.2020	Two Bid	11.03.2020	8	06 1) M/s.Saikrupa Construction P.P. Kharpatil Consts. Pvt. LTd. 2)M/s. P.P. V.S. Aakar Patil 3)M/s. V.S. Aakar Patil 4)M/s. Swastik Infra Logic Private Limited. 5)M/s. Manoj Infracon Private Limited 6)M/s. K.N.Gharat &Co.	02 1) M/s. Singho Engineerin g India Private Limited. 2)M/s. Aakar Infra Private Limited.	Yes	PPD/M-I/TS/Township Road/T-11/2020/286, dtd. 11.05.2020	M/s. V.S. Patil	3,08,53,754.15	23.01.2021	13.05.2020	Jun-20	Work is completed
5	PPD/M-I/TS water filter/2020 T-12/ dt. 17/02/2020	Replacement of water filter and Pump room pipeline and other miscellaneous work at GSR in JNP Township	E-Tender	19.02.2020	Two Bid	11.03.2020	6	03 1)M/s. Auaris Water Engineering 2) M/s. Span Hydrotech Private Limited. 3)M/s. Raveena Water tech	03 1)M/s. Water System and Consulting Engineer 2)M/s.Aakar Engineers & Contracto rs 3)M/s. Pramod Fabricator s	Yes	PPD/M-I/TS/Water Filter/T-12/2020/545, dtd. 13.05.2020	M/s. Raveena Watertech	1,81,99,232.10	27.02.2021	28.05.2020		Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any	
6	PPD/M-I/SEZ/PMC/T-13 dt. 19/02/2020	Appointment of Project Management Consultant for balance infrastructure development works of SEZ Phase -I	online		Two bids	03-05-2020	4	i) IR Class construction ii) Tandon Pvt.Ltd iii) Tractedbel iv) WAPCOS Pvt.Ltd		L1	PPD/M-I/SEZ/PMC/T-13 dt. 19/02/2020	IR class	1,48,50,000/-	05-03-2021	05-04-2020		Work is in progress	
7	PPD/M-I/Temporaty shed/T-22/2020 dt. 18/03/2020	Providing and fixing of temporary shed near Mango orchid at Sheva hill in JN Port	E-Tender	19/3/2020	Two Bid	27/3/2020	9	i) Madhav kumar ii) Shivam Developers iii) oriental Integrated Facility Management Pvt. Ltd. iv) Atre Decorator v) Shivlangeshwar enterprises vi) K.N. Gharat vii) C.G.S. Construction viii) B_ar enterprises ix) M/s. Jay construction	i) Madhav kumar ii) Shivam Developers iii) oriental Integrated Facility Management Pvt. Ltd. iv) Shivlangeshwar enterprises v) K.N. Gharat vi) C.G.S. Construction vii) B_ar enterprises viii) M/s. Jay construction	L1	PPD/M-I/Temporaty shed/T-22/2020 dt. 7/06/2020	M/s. Atre Decorators	5,74,560/-	12 Months	22/6/2020	22/6/2021	Work is in progress	
23	PPD/JNPCT/valuation /T-23 dt.18/03/2020	Valuation of Berth structure and on shore equipments and accessories of JNP Container Terminal									PPD/JNPCT/valuation /T-23 dt.18/03/2020							

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
29	PPD/DPR-DE/T-29/2020 dt. 7/04/2020	Consultancy services for Design and detailed engineering for greenfield Vadhavan Port Project							---	---	---	---	---	---	---	---	
30	PPD/M-II/Toilet Block/T-30 /2020dt. 20/04/2020	Maintenance of Toilet Block inside and outside JN Port custom Bound area							---	---	---	---	---	---	---	---	
9	PPD/M-I/Renovation/T-31/2020dt. 24/04/2020	Renovation of Dy. Chairman Chabin in Administration Building	E Tender		2 bids	05-11-2020	3	i) M/s.Shreenu Engineer. ii) M/s. Kale iii) M/s Sudam Associates	---	---	---	---	---	---	---	---	Technical Evaluation is in progress
10	PPD/M-II/Raod Maint /T-32/2020dt. 24/04/2020	Cleaning of storm water drains along the roads outside Custom Bound area (2020-21)	E Tender	28/04/2020	2 bids	18/05/2020	9	1)K.N.Gharat 2)N.G.Bhoir 3)M.S.Jadhav 4) Manoj infracon 5)Madhavku mar construction 6)B.R.Thakur 7)Santosh R. Gharat 8) Shreyash 9)Shubham dev .	1) M/s M. S. Jadhav 2) M/s Madhavkumar 3) M/s Shivam Development	L 1	PPD/M-II/Raod Maint /T-32/2020 /721/ dt. 30/06/2020	M/s B.R.Thakur	48,10,179.6	8 months	15/07/2020	15/03/2021	work is in progress
11	E- /PPD/ETO/JNPT-33 dt. 23/03/2020	Miscellaneous additional work at E- Type Bungalow in JNPT Township	E - Tender		2 bids	13/05/2020	2	i) M/s. Seth Construction ii) M/s. Shreenath Engineer	---	---	---	---	---	---	---	---	work order process

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Inquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. of Tender received	Nos. & Names of parties qualified after Technical Evaluation	Nos. & Names of parties not qualified after Technical Evaluation	Whether contract awarded to lowest tenderer/evaluated L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Schedule date of completion of supplies	Actual date of start of work	Actual date of completion	Reason for delay if any
34	PPD/M-II/R & Y maint/T-34/2020 dt. 29/04/2020	Annual Maintenance of roads and yards inside JN Port Custom Bound area (2020-21)							---	---	---	---	---	---	---	---	
35	PPD/M-I/SR-CS/2020/T-35 dt. 08/05/2020	Consultancy services for preparation of sustainability Plan for JNPT							---	---	---	---	---	---	---	---	
12	PPD/M-II/Tank Farm Road/T-55 dt. 07/02/2020	Repair and resurfacing of Tank farm road from Viraj Agro to CFS Junction with Asphalt Material of JN Port	E-Tender	22.04.2020	2 bids	14/05/2020	7	1) Singo Eng. Ind. Pvt.Ltd. 2) K.N. Gharat and co. 3) N.G. Bhoir 4) Thakur Infraproject Pvt.Ltd. 5) P.P. Kharpatil Conts. Pvt. Ltd. 6) Swastik Infralogic Pvt. Ltd 7) V.S. Patil	1) SINGO Engg. India Pvt. Ltd.	L 1	PPD/M-II/Tank Farm Road/T-55 /802 Dt.21/07/2020	M/s Swastik Infra. Logic (India) Pvt.Ltd	3,01,32,033.1	120 days	08-04-2020	12-04-2020	work is in progress