

**DETAILS OF CONTRACTS ON GOING / CONCLUDED DURING THE MONTH OF APRIL - 2024**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
1	PPD/M-I/FCT/IE/19/T-30 dt .02.07.2019	Selection of Independent engineer for providing engineering Consultancy Services for "Development of	ONLINE	04.07.2019	Two bid	20.08.2019	10	04 Nos. - 1) LEA Associates South Asia Pvt. Ltd (Lasa), in JV with Stup Consultants Pvt. Ltd (STUP ) Mumbai 2) Egis India Consulting Engineers Pvt. Ltd 3) Tractebel Engineering Pvt. Ltd. 4) Hill International Project Management (India) Pvt. Ltd. 5) AECOM Asia Company Ltd. (Lead	06 Nos. -1) SGS India Pvt. Ltd. in consortium with KITCO Ltd. 2) WAPCOS Ltd. 3) Tractebel Engineering Pvt. Ltd. 4) Hill International Project Management (India) Pvt. Ltd.	L1	PPD/M-I/FCT/IE/T-30/2019/1604 Dt. 18/12/2019	M/s. Egis India Consulting Engineers Pvt. Ltd.	8,21,06,608/-	25.12.2019	Extended till April -2025	NYA	Work is in progress
2	PPD/M -II/Building Maint. /T - 50 /2022 dated 22.11.2022	Annual Civil Maintenance work of port Building inside custom bound area (2022-23).	E-Tender	24.11.2022	Two Bid	18.12.2022	8	7 Nos. 1. M/s. C.G.S. Construction 2. M/s. K N Gharat & Co 3. M/s. M S Jadhav 4. M/s. Sadanand Engineering Works 5. M/s. Piyush Enterprises 6. M/s. Reliance Enterprises 7. M/s. Shree Sai Samarth Enterprises	1 Nos. 1. M/s. D.M. Enterprises	L-1	PPD/M -II/Building Maint. /T - 50 /2023/266 Date: - 16/03/2023	M/s. K N Gharat	1,38,26,253.41 (Revised Contract Value = 2,80,67,294.42)	17.03.2023	31.03.2024 (Ext.- 31.03.2025)	NYA	Work is in Progress Extension for 1 year. (31.03.2025)
3	PPD/M-II/R&Y Maint. /T-56/2022/DT 30.12.2022	Annual Maintenance and Lane Marking of roads & yards inside JN Port custom bound area (2022-23).	E-Tender	04.01.2023	Two Bid	17.01.2023	5	4 Nos. 1. M/s. K N Gharat & Co 2. M/s. Classic Infra Engineering Pvt Ltd 3. M/s. Piyush Enterprises 4. M/s. Manoj Infracon Pvt Ltd	1 Nos. 1. M/s. Reliance Construction	L-1	PPD/M-II/ R & Y Maint./T-56/2023/385 Date:- 18.04.2023	M/s. K N Gharat	1,99,04,898.00	26.04.2023	25.04.2024	25.04.2024	Work is completed.
4	PPD /M-II/Toilet/2022/T-43 dt.05.09.2022	Maintenance of Toilet Blocks Inside and Outside JN Port Custom Bound area (2022-23).	E-Tender	06.09.2022	Two Bid	20.09.2022	9	3 Nos 1. M/s. Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd. 2. M/s. Om Shiv Prakalp Grast Majur Sahakari Sanstha Maryadit , Karal. 3. M/s. Khandoba Prakalpgrastha majur kamgar sahakari society Ltd	6 Nos 1. M/s. Strollout Services India Private Limited. 2. M/s. Shivam Developers. 3. M/s. RANJANA ENTERPRISES. 4. M/s. Pirwadi majur Sahakari Sanstha Maryadit. 5. M/s. Pirwadi MSS. 6. M/s. Ekta Rojgar Berojgar Sanstha.	L-1	PPD /M-II/Toilet/2022/T- 43 dt.15.12.2022	M/s. Khandoba Prakalpgrastha majur kamgar sahakari society Ltd.	7451819.28 (Revised Contract Value 1,49,03,638.56)	01.01.2023	31.12.2023 (Ext. - 31.12.2024)	NYA	Work is in Progress Extension for 1 year. (31.12.2024)
5	PPD/M-II/Inside Port Horti/T-13/2023 dt. 11.04.2023	Maintenance of Arboriculture/ Horticulture works inside Custom bound area of JN Port (2023-24).	E-Tender	19.04.2023	Two Bid	10.05.2023	3	3 Nos 1. M/s. Jagruti Majoor Kamgar Shahkari Sanstha Ltd, Pagote. 2. M/s. Om Shiv Prakalp Grast Majur Sahakari Sanstha Maryadit, Karal. 3. M/s. Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd.	-	L-1	PPD/M-II/Inside Port Horti/T-13/2023 dt. 30.05.2023	M/s. Savarkhar Prakalp Grasta Majoor Sahakari Sanstha Ltd.	1,68,38,751.71 (Revised Contract Value 3,36,77,503.42)	01.06.2023	31.05.2024 (Ext. - 31.05.2025)	NYA	Work is in progress. Extension for 1 year. (31.05.2025)
6	PPD/DGM-II/BPCL Road/T-24-II/2023/dt. 05.06.2023	Repairs/ Resurfacing of road from Immigration office to BPCL Jetty Approach Bridge.	GEM Portal	08.06.2023	Two Bid	29.06.2023	3	3 Nos 1) M/s. K N Gharat & Company 2) P.P.Kharpatil Constructions Pvt.Ltd. 3) M/s.Sarada Constructions	-	L-1	PPD/DGM-II/BPCL Road/T-24/2023/05 Dt.12.10.2023	M/s. K N GHARAT & COMPANY	2,91,09,237.28	27.10.2023	27.04.2024 (Ext- 27.05.2024)	NYA	Work is in progress (Extended for 1 Month till 27.05.2024)
7	PPD/DGM-II/TP-3 Gate Scanning Bldg./T-25/2023 /DT 20.06.2023	Construction of Scanning Office Building adjacent to ITRHO Road at TP 3 Gate of BMCTPL at JNPA.	GEM Portal	20.06.2023	Two Bid	17.07.2023	2	1 Nos 1. M/s. Manoj Infracon Private Limited	1 Nos 1.M/s.Sadanand Engineering Works	L-1	PPD/DGM-II/TP-3 Gate Scanning Bldg./T-25/2023/03 Dt.12.10.2023	M/s. MANOJ INFRACON PRIVATE LIMITED	3,00,25,013.00	27.10.2023	27.05.2024	NYA	Work is in progress
8	PPD/DGM-II/CT Crash Barrier/ T-22(R)/2023 / Dt. 25.09.2023	Fixing Metal Crash Barrier between Rail line no. T-3 & exit road in Common Rail Yard Inside JN Port custom bound area.	GEM Portal	05.10.2023	Two Bid	19.10.2023	3	3 Nos 1. M/s. ENTERPRISING ENTERPRISE LLP 2. M/s. PIYUSH ENTERPRISES 3. M/s. SADANAND ENGINEERING WORKS	-	L-1	PPD/DGM/CT Crash Barrier/T-22 (R)/2024/15 dt: - 09.01.2024	M/s. SADANAND ENGINEERING WORKS	1,14,41,568.644	09.01.2024	16.10.2024	NYA	Work is in progress
9	PPD/DGM-II/Fencing/T-26/2023/ DT 20.06.2023.	Annual Maintenance Contract for repair of ISPS Fencing/Compound wall at VTMS Tower Road & Landing Jetty Road (2023-24).	GEM Portal	22.06.2023	Two Bid	12.07.2023	6	6 Nos 1. M/s. C G S Construction 2. M/s. JJ AND SONS 3. M/s. K N GHARAT & COMPANY 4. M/s. PIYUSH ENTERPRISES 5. M/s. SADANAND ENGINEERING WORKS 6. M/s. SHIVAM DEVELOPERS	1 Nos 1. M/s. PIYUSH ENTERPRISES	L-1	PPD/DGM-II/Fencing/T-26/2023/09 DT 30.11.2023.	M/s. C G S Construct	56,54,771.18	30.11.2023	08.12.2024	NYA	Work is in progress

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
10	PPD/DGM-II/CISF Patrolling road/ T - 34/2023 / DT 11.08.2023	Repairs & Resurfacing of VTMS and CISF Patrolling road along with custom bound wall on Sheva Hill inside JN Port.	GEM Portal	17.08.2023	Two Bid	06.09.2023	6	6 Nos 1. M/s. K N GHARAT & COMPANY 2. M/s. MANOJ INFRACON PRIVATE LIMITED 3. M/s. PIYUSH ENTERPRISES 4. M/s. SARADA CONSTRUCTION 5. M/s.THAKUR INFRA PROJECTS PRIVATE LIMITED 6. M/s. V S PATIL	-	L-1	PPD/DGM-II/Repairs & Resurfacing of CISF Patrolling road/ T - 34/2024/16 DT 09.01.2024	M/s. PIYUSH ENTERPRISES	2,94,72,823.40	09.01.2024	24.12.2024	NYA	Work is in progress
11	PPD/DGM-II/Common Rail Yard/ T - 32 /2023 / DT 11.08.2023	Development of balance area at North end of integrated Common Rail Yard facility inside JN port custom bound area	GEM Portal	16.08.2023	Two Bid	05.09.2023	5	5 Nos 1. M/s. AMAN CONSTRUCTION 2. M/s. K N GHARAT & COMPANY 3. M/s. MANOJ INFRACON PRIVATE LIMITED 4. M/s. PIYUSH ENTERPRISES 5. M/s. THAKUR INFRA PROJECTS PRIVATE LIMITED	-	L-1	PPD/DGM/Common Rail Yard/ T - 32 /2024/14 DT 11.08.2023	M/s. PIYUSH ENTERPRISES	2,49,09,589.58	09.01.2024	24.11.2024	NYA	Work is in progress
12	PPD/DGM/ AMC Fender/T- 98 /2023 dated 14.11.2023	Annual Maintenance of Fendering System inside Port Custom Bound Area in JNPA (2023-24).	E-Tender	21.12.2023	Two Bid	04.01.2024	4	3 Nos 1. M/s. C. G. S. Construction 2. M/s. ENTERPRISING ENTERPRISE LLP 3. M/s. SADANAND ENGINEERING WORKS	1 Nos 1. M/s. Ambika Enterprises	L-1	PPD/DGM/ AMC Fender/T- 98 /2024/1706 dated 29.04.2024	M/s. SADANAND ENGINEERING WORKS	37,5,215.77	14.04.2024	13.05.2025	NYA	Just Awarded
13	PPD/ M-II/Road Maint /T-66/2021 DT. 01.11.2021	Repairs & resurfacing to R.O.B. near Sheva Police Station & other roads outside Custom bound area with Asphalt material at JN Port.	E-Tender	03.11.2021	Two Bid	02.12.2021	13	12 Nos. - 1. M/s Ajwani infrastructure pvt. Ltd. 2. M/s Bharat Const. Co. (Bombay) 3. M/s Bharat Udyog Ltd. 4. M/s Blue Star Const. Co. 5. M/s J.M.Mhatre Infra Pvt. Ltd. 6. M/s K. N. Gharat & Co. 7. M/s P.P.Kharpatil Const P.L. 8. M/s R & B Infra Project P.L.9. M/S Thakur Infracore P.L. 10. M/S V.P.Infratech 11. M/S V.S. Patil 12. M/S Zenith Const. Co.	01 Nos. - M/S Omkar Const. Co.	L-1	PPD/ M-II/Road Maint /T-66/2022/110 DT. 10.03.2022	M/s V.P.Infratech	4,56,63,355.29	25.03.2022	31.01.2024	NYA	Work is in progress with LD (Provisionally extended till June 2024)
14	PPD/M-II/PUB/T-27/2022. DT. 03.05.2022	Civil up-gradation works around Port User Building (PUB) -JNPT	E-Tender	03.06.2022	Two Bid	01.06.2022	7	4 Nos. 1. M/s A.E.Infracore Pvt. Ltd. 2. M/s Piyush Enterprises. 3. M/s R & B Infracore Pvt. Ltd. 4. M/s Manoj Enterprises.	3 Nos 1. M/s C.G.S. Construction . Ltd. 2. M/s Saanvipriya Build Tech Pvt. Ltd. 3. M/s Blue Star Construction Company.	L-1	PPD/M-II/PUB/T-27/2020/1030. DT. 02.11.2022	M/s R & B Infracore	Rs.6,09,41,850.51/-	02.12.2022	01.02.2025	NYA	Contract terminated on 11.04.2024
15	PPD/DM/Maint/T-52/2022 dt. 08.12.2022	Civil Maintenance work for Buildings outside custom bound such as Guest House Training center & PUB at J N Port (2023-24)	E-Tender	09.12.2022	Two Bid	05.01.2023	12	12 Nos. - 1)M/s CGS Construction. 2) M/s J.J.& Sons. 3) M/s M.S. Jadhav. 4) M/S Madhvkumar construction 5) M/s Mahadev Enterprises. 6) M/S M.B.Thakur . 7) M/s ORIENTAL INTEGRATED FACILITY MANAGEMENT PVT.LTD. 8) M/S Piyush Enterprises. 9) M/s R S Enterprises. 10) M/S Shivam Developers. 11) M/s Shree Sai Samarth Enterprises. 12) M/s Swanip Infracore Pvt. Ltd.		L-1	PPD/DM/Maint/T-52/2023/479 dt. 09.05.2023	M/s Shree Sai Samarth Enterprises.	Rs.37,42,462.37/-	15.05.2023	14.05.2024	NYA	Work is in progress.
16	PPD/M-II/Road Mint/ T-51 /2022 dt.05.12.2022	Cleaning of storm water drains along the roads outside Custom bound area of JN Port (2023-24)	E-Tender	06.12.2022	Two Bid	03.01.2023	12	4 Nos. - 1) M/s B.R.Thakur 2) M/s Classic Infra Engineering Pvt. Ltd 3) M/s K N Gharat and Co. 4) R. N. Thakur	8 Nos. - 1) M/s Aakar Engineers and Contractors 2) M/s Kushang Security Services Pvt. Ltd. 3) M/s Madhvkumar Construction 4) M/s Mahadev Enterprises. 5) M/s Shiv Langeshwar Enterprises. 6) M/s PIYUSH Enterprises 7) M/s R. S Enterprises. 8) M/s Shivam Developers	L-1	PPD/M-II/Road Mint/ T-51 /2023/459 dt.04.05.2023	M/s R. N. Thakur	Rs.31,00,538.64/-	09.05.2023	08.05.2024	NYA	Work is in progress.

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
17	PPD/M-II/Outside Port Horti/T-03/2023 dt.02.02.2023	Maintenance of Arboriculture / Horticulture works outside Custom bound area at JN Port (2023-24)	E-Tender	02.02.2023	Two Bid	01.03.2023	8	5 Nos. - 1) M/S Ingenious Creations India. 2) M/s Pravin Enterprises. 3) M/s Shivam Developers. 4) M/s Eximius Management Pvt.Ltd. 5) M/s Greenland	3 Nos. - 1) M/S Jagruti Mazdoor Kamgar Sahkari Sanstha. 2) M/s Shree Ram Enterprises. 3) M/s Piyush Enterprises	L-1	PPD/M-II/Outside Port Horti/T-03/2023/383 dt.18.04.2023	M/s Shivam Developers	Rs.1,84,10,959.36/-	01.05.2023	30.04.2024	30.04.2024	Work is Completed.
18	PPD/DGM-II/Road maint/T-39/2023 dated. 13.09.2023	Annual maintenance of Roads outside Custom bound area at J N Port (2023-24).	GeM	14.09.2023	Two bid system	06.10.2023	2	2 Nos. - 1. M/s. Piyush Enterprises 2. M/s. V. S. Patil		L1	PPD/DGM-I/Road maint/T-39/2023/12	M/s. Piyush Enterprises	Rs.70,42,134.43/- (Including GST)	12.01.2024	11.01.2025	NYA	Work is in progress
19	PPD/DGM/Road/T-47/2023 dated 27.11.2023	Repairs & resurfacing to service road at periphery of Jaskhar village at JNPA	E-Tender	30.11.2023	Two bid system	28.12.2023	7	5 Nos. - 1. ARCOMA 2. Classic Infra Engineering Private Limited 3. K N Gharat & Co. 4. Renjin Construction 5. Sunlight Corporation	2 Nos. - 1. B. R. Thakur 2. Blue Star Construction Co.	L1	PPD/DGM/Road/T-47/2024/19 dated 08.03.2024	M/s. Sunlight Corporation	Rs.98,74,409.14/-	23.03.2024	22.01.2025	NYA	Work is in progress
20	PPD/DGM/Road maint/T-49/2023 dated 13.12.2023	Cleaning of storm water drains along the roads outside Custom bound area (2024-25)	E-Tender	14.12.2023	Two bid system	11.01.2024	6	3 Nos. - 1. M/s. K N Gharat & Co. 2. M/s. R. N. Thakur 3. M/s. Shivam Developers	3 Nos. - 1. M/s. Aakar Infra Engineers Pvt. Ltd. 2. M/s. GREENLAND 3. M/s. Kailash Construction	L1	PPD/DGM/Road maint/T-49/2024/23 dated 15.04.2024	M/s Shivam Developers	Rs.41,72,212.88/-			NYA	Work is awarded on 15.04.2024
21	PPD/DGM/Outside Port Horti/T-53/2024 dated 10.01.2024	Maintenance of Arboriculture/ Horticulture works outside Custom bound area of JN Port.(2024-25 & 2025-26)	E-Tender	12.01.2024	Two bid system	09.02.2024	7	3 Nos. - 1. M/s. BVG India Ltd. 2. M/s. Sawarkhar Prakash Prakash Majoor Sahkari Sanstha Ltd. 3. M/s. Shivam Developers	4 Nos. - 1. M/s. GREENLAND 2. M/s. Jagruti Mazdoor Kamgar Sahkari Sanstha Ltd. 3. M/s. LTPS Infra Private Limited 4. M/s. Piyush Enterprises	L1	PPD/DGM/Outside Port Horti/T-53/2024/24 dated 29.04.2024	M/s Shivam Developers	Rs.3,71,03,557.94/-	01.05.2024	30.04.2026	NYA	Work is awarded on 29.04.2024
22	PPD/BFC/T-04/2022 dt.17/01/2022	Construction of Business Facilitation Centre at JN Port	E-Tender	19.01.2022	Two Bid	14.02.2022	16	14 Nos. - 1. M/s. Kimaya Engineers Pvt. Ltd. 2. M/s. Vijay Construction 3. M/s. Prime Civil Infrastructure Pvt. Ltd. 4. M/s. Srico Project Pvt. Ltd. 5. M/s. J.M.Mahatra Infra (JV) 6. M/s. Progressive civil construction co. Pvt. Ltd. 7. M/s. Ajawni Infrastructure	02 Nos. - 1. M/s. Mahavir Road and Infrastructure Pvt. Ltd. 2. M/s. Kanwar Enterprises Pvt. Ltd.	L1	PPD/BFC/T-04/2022 dated 31.03.2022	M/s. DEV Engineers	23,19,17,335.27	28.04.2022	14.02.2024 (Extension up to dt.31.05.24)	NYA	Work is in Progress.
23	PPD/PFC/T-37/2021 dt.6/7/2021	Construction of Port Facilitation Centre at JN Port	E-Tender	09.07.2021	Two Bid	13.09.2021	13	10 Nos. - 1. M/s. AE - Infraprojects Pvt Ltd 2. M/s. K B A Infrastructure Pvt Ltd AND M/s. DK Infrastructure Pvt. Ltd. JV 3. M/s. Ajaydeep Infracon Pvt Ltd 4. M/s. Kalpana Struct Con Pvt Ltd 5. M/s. Shubham EPC Pvt Ltd 6. M/s. DEV Engineers 7. M/s. R and B	03 Nos. - 1. M/s. ANS Construction Pvt Ltd 2. M/s. Crescent Construction Co. 3. M/s. D Thakkar Constructions Pvt Ltd	L1	PPD/PFC/T-37/2022/03 dated 06.01.2022	M/s. CEPL & CIL (JV)	26,31,33,830.21	21.01.2022	21.01.2024 (With Extension)	NYA	Work is in Progress. With Levy of Liquidated Damages.
24	PPD/M-II/Pump House/Consultancy/ T - 04/2023/ DT 02.02.2023	technical consultant for the work of "Construction of RCC platform for fire Station Pump House at CB-01 South Side Approach and Misc.	E-Tender	02.02.2023	Two Bid	01.03.2023	1	1. M/s. Bharat Construction Company (Bombay) Madhav Kamat and Associates		L-1	PPD/M-II/Pump House/Consultancy / T - 04/2023/529 DT 22.05.202	M/s. Bharat Construction Company (Bombay) Madhav Kamat and Associates	27,05,998.00	29.05.2023	28.04.2024	25.03.2024	Work is Completed
25	PPD/ Estste/Argo/DPR/T-54 dt.26.12.2022	Preparation of TEFS, DPR, Tender Document, Bid Process Management & provision of PMC services for implementation of export- oriented agricultural processing facility & sheva, raigad, Maharashtra, India	E-Tender	26.12.2022	Two Bid	07.02.2023	1	1.JV of M/s. CRISIL Limited (Led) and M/s.Global Agrisystem Pvt.Ltd.		L-1	JNP/PPDestate/ Agro T-54/ 2023/458	JV of M/s. CRISIL Limited (Led) and M/s.Global Agrisystem Pvt.Ltd.	3,10,50,000.00	18.05.2023	17.08.2024 (extended)	NYA	Work is in progress. Revised SFC submitted on 18.04.2024
26	JNP/PPD/ROB/M-II/ FOB/ -09 Dt.22.02.2023	Appointment of consultant for preparation of DPR for a) Purposed ROB to coastal Berth & India Jetty b)Proposed skywalk (FOB) to connect karal (Sonari) to Jaskhar village at JNPA, Sheva,	E-Tender	09.03.2023	Two Bid	20.04.2023	3	1.M/s. Qmax Techno Consultant Pvt. Ltd.	1.M/s. Arkitechno Consultants (India) Pvt. Ltd. 2.M/s. Geo Design and Reasearch Pvt.Ltd.	L-1	PPd/FOB-ROB/T-09/2023/784	M/s. Qmax Techno Consultant Pvt. Ltd.	72,00,000.00	01.08.2023	28.05.2024 (extended)	NYA	Approval of GAD pending from Railways revenue estimate. File put up for fresh extension.

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
27	PPD/DGM-I/SEZ/Road/T-28/2023 dated 28.06.2023	Construction of Approach Road and Parking at Entrance of JNPA SEZ.	E-Tender	03.07.2023	Two bid system	24.07.2023	12	06 no. i) M/s V P Infratech ii) M/s Renjin Construction iii) M/s Piyush Enterprises. iv) M/s Manoj Infracon Pvt. Ltd. v) M/s K N Gharat and CO vi) M/s Blue Star Construction Co.	06 no. i) M/s Utkarsh Infra and Projects ii) M/s Zak infraprojects Pvt.Ltd iii) M/s Sadanand Engineering Works iv) M/s J J and Sons	L1	PPD/DGM-I/SEZ/Road /T-28/2023/ 1332 dated 21.11.2023	M/s Manoj Infracon Pvt. Ltd.	Rs. 2,59,08,506.45	06.12.2023	05.10.2024	NYA	Work is in progress
28	PPD/M-I/SEZ/Udyam Bhavan/Interior/T-19/2023 dated 09.05.2023	Interior and Furnishing work for Ground floor of Udyam Bhavan at JNPA SEZ	E-Tender	11.05.2023	Two bid system	31.05.2023	12	09 no. i) M/s Monaarc Corporation Pvt. Ltd. ii) M/s Sadanand Engineering Works iii) M/s Ravi Bhanushali and Associate iv) M/s Seth construction	03 no. i) M/s Keyone Interiors Pvt.Ltd. ii) M/s Piyush Enterprises iii) M/s S.D.Enterprises	L1	PPD/DGM-I/SEZ/Udyam Bhavan/Interior/T-19/2023/1257 dated 01.11.2023	M/s CGS Construction	Rs. 1,41,17,632.30	16.11.2023	15.05.2024	NYA	Work is in progress
29	PPD/M-I/SEZ/Painting Compound wall/T-27/ 2023 dated 27.06.2023	Plastering and Painting of Compound wall at JNPA SEZ	GeM	29.06.2023	Two bid system	19.07.2023	9	04 no. i) M/s CGS Construction ii) M/s Enterprising Enterprises LLP iii) M/s Industrial Products iv) M/s Manoj Infracon Pvt. Ltd.	05 no. i) M/s Mintec Infra Projects ii) M/s Mitesh Enterprises iii) M/s Renjin Construction iv) M/s Sadanand Engineering Works	L1	PPD/DGM-I/SEZ/Painting Compound wall/T-27/2023/1210 dated 11.12.2023	M/s CGS Construction	Rs. 4,37,63,386.28	26.12.2023	25.10.2025	NYA	Work is in progress
30	PPD/M-I/SEZ/HDPE Pipe/T-29/2023 dated 30.06.2023	Providing and laying of HDPE water supply line at Sector-7, JNPA SEZ.	E-Tender	04.07.2023	Two bid system	25.07.2023	6	05 no. i) M/s CGS Construction ii) M/s Firewings Infracon Services Pvt. Ltd. iii) M/s M S Jadhav iv) M/s Kailash Construction v) M/s Piyush Enterprises	01 no. i) M/s K.N. Gharat & Co.	L1	PPD/DGM-I/SEZ/HDPE Pipe/T-29/2023/1333 dated 21.11.2023	M/s CGS Construction	Rs. 48,12,993.57	06.12.2023	05.10.2024	NYA	Work is in progress
31	PPD/M-I/SEZ/RCC Bridge/T-21/2023 dated 22.05.2023	Construction of RCC Bridge along with balance works of earthen approaches, RE Walls including pavement, road	E-Tender	24.05.2023	Two bid system	11.07.2023	5	04 no. i. M/s Ferro-Concrete Const.(India) Pvt. Ltd. ii. M/s Thakur Infraprojects Pvt. Ltd. iii. M/s VUB-RKB Joint Venture iv. M/s JMMIPL – PDIPL Joint Venture	i) M/s SKM Ramdin Ultratech Pvt. Ltd.	L1	PPD/DGM-I/SEZ/RCC Bridge/T-21/2024/16 dated 16.01.2024	M/s JMMIPL-PDIPL Joint Venture	Rs. 52,37,69,795.29	31.01.2024	30.03.2026	NYA	Work is in progress
32	PPD/DGM-I/PMC/RCC Bridge/T-35 dated 18.08.2023	Project Management Consultancy (PMC) services for Construction of RCC Bridge and Allied Miscellaneous works	GeM	24.08.2023	Two bid system	25.09.2023	6	6 no. 1. M/s RITES Limited. 2. M/s SA Infrastructure Consultants Pvt. Ltd. 3. M/s Aakar Abhinav Consultants Private Limited 4. M/s IRCLASS Systems & Solutions	No	L1	PPD/DGM-I/PMC/RCC Bridge/T-35/2024/17 dated 16.01.2024	M/s Aakar Abhinav Consultants Private Limited	Rs. 1,16,82,000.00	01.02.2024	31.01.2026	NYA	Work is in progress
33	PPD/DGM-I/SEZ/Main Gate cladding/T-46 dated 06.11.2023	ACP Cladding & Glazing of external facade of Main Entrance gate at JNPA SEZ	E-Tender	24.11.2023	Two bid system	14.12.2023	8	08 nos. i) M/s Metro glass ii) M/s Intermarc iii) M/s Spanmax Building Systems Pvt.Ltd iv) M/s Sadanand Engineering Works v) M/s CGS Construction	03 Nos. i) M/s CGS Construction ii) M/s Miraj Advertising World iii) M/s Hi-Tech Façade Solutions	L1	PPD/DGM-I/SEZ/Main Gate Cladding/T-46/2024/20dated08.03.2024	M/s Sadanand Engineering Works	Rs. 1,00,72,265.47	23.03.2024	22.01.2026	NYA	Work is in progress
34	PPD/M-I/SEZ/PMC/T-13 dt. 19/02/2020	Appointment of Project Management Consultant for balance infrastructure development works of SEZ Phase -I	E-Tender	21.07.2020	Single bid	03-05-2020	4	01 No. - 1) IR Class construction	03 Nos. - 1)Tandon Pvt.Ltd 2) Tractedbel 3) WAPCOS Pvt.Ltd	L1	PPD/M-I/SEZ/PMC/T-13 dt. 27/03/2020	M/s IR class	75,25,000/-	01.05.2022	Extended till May -2024	NYA	Work is in progress . Put for extension for 31 st May 2024
35	PPD/M/PS/Maint./T-165/2021 dtd. 11.11.2021	Day to day Civil Maintenance work of Port Township for the year 2022-23 &2023-24	E-Tender	15.11.2021	Two bid	06.12.2021	8	05 Nos. - 1) M/s. C.G. S. Construction 2) M/s. M.S. Jadhav 3) M/s A.E.Inraprojects P.L.4) M/s Shree Vinayaka Enterprise 5) M/s Mahesh Enterprises & Infra India P.L.	03 Nos.- 1) M/s G-Tech Construction & Fabricators 2) M/s Alphacorn Services India 3) M/s M.B.Brothers	L1	PPD/M/PS/Maint./T- 165/2021 dtd. 21.02.2022	M/s.C.G.S. Con	4,59,80,263.76	01.04.2022	31.03.2025	NYA	Work is in progress.extension for another One year i.e.upto 31.03.2025.
36	PPD/M-I/TS/Removal garbage/T-153/2021, dtd. 08.04.2021	Removal of garbage from open spaces in JN Port Township for the year 2021-22	E-Tender	09.04.2021	Two Bid	19.04.2021	5	03 Nos - 1) M/s. Khandoba Pralkapagrastha Majoor Kamgar Sahakari Society Maryadit, 2) M/s. Om Shiv Pralkapagrastha Majoor Sahakari Sanstha Maryadit, 3) M/s. Savarkhar Pralkapagrastha Majoor	02 Nos - 1) M/s. Wandhekar and Company, 2) M/s. M.S. Jadhav	L1	PPD/M/TS/Removal garbage/T-153/2021/527, dtd. 18.05.2021	M/s. Khandoba Pralkapagrastha Majoor Kamgar Sahakari Society Maryadit	61,82,959.16	01.06.2021	30.05.2023 Extended for one year i.e. up to 31.05.2024	NYA	work is in progress Extended for one year i.e. up to 31.05.2024
37	PPD/M-I/TS/Lifting garbage/T-154/2021, dtd. 17.04.2021	Lifting of garbage in and around nearby village of JN Port area.	E-Tender	21.04.2021	Two Bid	11.05.2021	5	03 Nos. - 1)Harikrupa Pralkapagrastha Berojgar.S.S.limited 2) Shanteshwari Nahva -Sheva P.P.M.S.S.Ltd. 3) M/s. Daulat Construction	02 Nos. - 1) M/s. R.K. Patil, 2) M/s. Mhaiseshwar Mahila Berojgar Sahakari Sanstha Maryadit, Karal	L1	PPD/M/TS/Lifting garbage/T-154/2021/477, dtd. 21.06.2021	M/s. Daulat Construction	1,36,53,149.37	01.07.2021	30.06.2023 Extended for one year i.e. up to 30.06.2024	NYA	work is in progress Extended for one year i.e. up to 30.06.2024
38	PPD/M-I/TS Horti//Part-I & III and Part -II/ T- 168/2022	Development / Maintenance of Horticulture / Arboriculture work in JN Port Township at Sec.I,II & III for the year 2022-23 & 2023-	E tender	21.12.2021	Two bid	10.01.2022	6	02 Nos. - 1.M/s BVG India Ltd. 2. M/s Shivam Developers	04 Nos. - 1. M/s Ingenious Creation India. 2. M/s Dev Enginneers .3. M/s Piyush Enterprises. 4. M/s Pravin Enterprises	L1	PPD/M-I/TS Horti//Part-I & III and Part -II/ T-168/234. dt12.04.2022	M/s Shivam Developers	8,24,24,234.48	01.05.2022	30/04/2024 (Ext. for 1 year i.e.period from 01.05.24 to 01.04.2025)	NYA	Work is in progress (Ext. for 1 year i.e.period from 01.05.24 to 01.04.2025)

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
39	PPD/M-I/JNP-TS/Retrofitting/T-17/2023, dtd. 27.04.2023	Retrofitting work of Primary School Building in Sector-I of JNPA Township.	e-Tender	27.04.2023	Two Bid	29.05.2023	6	05 Nos. , 1) M/s. G-Tech Construction & Fabricators, 2) M/s. Piyush Enterprises, 3) M/s. C.G.S. Construction, 4) M/s. Mahendra Realtors and Infrastructures Pvt. Ltd., 5) M/s. Altorapro Infrastructure Private Limited.	01 No., 1) M/s. Utkarsh Infra & Projects.	L-1	PPD/DGM-I/JNP-TS/Retrofitting/T-17/2023/74, dtd. 19.08.2023	M/s. C.G.S. Construction	3,89,75,003.93	19.08.2023	03.05.2024	NYA	Work is in progress
40	PPD/DGM-I/SPORT/T-76@/2023, dtd. 17.07.2023	Upgradation of existing sports facilities and construction of new facilities at JNP Township (Phase-I).	E-Tender	20.07.2023	Two bid system	10.08.2023	5	3 no. 1. M/s Sidus Buildcon India Pvt. Ltd., 2. M/s Altorapro Infrastructure Private Limited. 3. M/s HESS Construction Company Private Limited.	2 no. 1. Siddharth Properties 2. M/s B.K. Khose & M/s. Greenland (JV)	L1	PPD/DGM-I/SPORT/T-76@/2023/10, dtd. 12.12.2023	M/s Altorapro Infrastructure Private Limited.	15,18,67,676.66	12.12.2023	25.02.2026	NYA	Work is in progress
41	PPD/DGM-I/JNP-TS/Secondary School/T-45/2023 dt. 30.10.2023	Upgradation, restoration and repairs of secondary school building in sector - I of JNP Township.	E-tender	23.11.2023	Two bid system	14.12.2023	10	04 Nos. 1) M/s. Painterior Protective Systems LLP. 2) M/s. Sidus Buildcon India Private Limited 3) M/s. Altorapro Infrastructure Private	06 Nos. 1) M/s. Port Engineers Construction Pvt. Ltd. 2) M/s. Ushta Infinity Construction Co .Pvt. Ltd. 3) M/s. K.H. Construction	L1	PPD/DGM-I/JNP-TS/Secondary School/T-45/2024/1542 13.03.2024	M/s. Painterior Protective Systems LLP.	12,12,65,402.40	NA	27.03.2025	NYA	Work is in progress
42	PPD/TS/PMC-Sport /T- 41/2023 dated - 14/09/2023	Project Management Consultancy (PMC) Services for Upgradation of existing sports facilities and construction of new facilities at JNP Township.	GeM	22.09.2023	Two bid system	12.10.2023	5	02 Nos. 1) M/s. Inventa Engineering Services. 2) M/s. Shashi Prabhu & Associates	03 Nos. 1) M/s. Environmental Technical Services Private Limited 2) M/s. NITCON Limited 3) M/s. Six Sigma Engineering Enterprises	L1	PPD/TS/PMC-Sport /T-41/2023/111 13.12.2023	M/s. Inventa Engineering Services	88,50,000.00	13.12.2023	27.06.2025	NYA	Work is in progress
43	PPD/CBSE/PMC/T-31/2023 and dated - 08/08/2022	Appointment of Consultant and Project Management Consultancy (PMC) Services for Construction of CBSE School Building in JNPA Township	GeM	11.08.2023	Two bid system	10.09.2023	6	05 Nos. 1) M/s. IRCLASS Systems and Solutions Private Limited. 2) M/s. PEMS Engineering Consultant Private Limited 3) M/s. Rites Limited 4) M/s. Shrikhande Consultants Limited 5) M/s. SPECTRUM Techno	01 Nos. 1) M/s. Designo Architects	L1	PPD/CBSE/PMC/T-31/2023/110 12.12.2023	M/s. Rites Limited	1,74,64,000.00	12.12.2023	26.04.2026	NYA	Work is in progress
44	PPD/M-I/B type buildings/T-01/2023 dtd.16.01.2023.	Renovation work of B-01 to B-05 and B-67 to B-68 Residential buildings in Sector-1 at JNP Township	E-tender	19.01.2023	Two bid system	08.02.2023	10	05 Nos 1. M/s. C.G.S. Construction 2. G-Tech Construction & Fabricators 3. M/s. S. P. Gharat 4. M/s. ACE Corporation 5. M/s. Mahendra Realtors and Infrastructure Pvt. Ltd	05 Nos 1. M/s. Manoj Infracon Pvt. Ltd. 2. M/s. Aslam Builders 3. M/s. D B Infratech 4. M/s. R and B Infra Project Limited 5. M/s. Saikrupa Construction	L1	PPD/M-I/B type buildings/T-01/2023/31 dtd.05.06.2023.	M/s. ACE Corporation	5,15,50,230.77	16.06.2023	19.06.2024.	NYA	Work is in progress
45	PPD/DGM-I/Storm Water Drain/T- 52/2024 Dtd.09.01.2024	Reconstruction of storm water drain and construction of pipe culvert at various location in JNP Township	E-tender	17.01.2024	Two bid system	06.02.2024	11	08 Nos 1) M/s. K. N. Gharat & Co. 2) M/s. Manoj Enterprises 3) M/s. Blue Star Construction Co. 4) M/s. Manoj Infracon Pvt. Ltd. 5) M/s. LTPS Infra Pvt. Ltd. 6) M/s. Thakur Infraprojects Pvt. Ltd. 7) M/s. R & B Infra Project Limited	03 Nos. 1) M/s. Classic Infra Engineering Private Limited 2) M/s. Shree Sukhakarta Buildcons 3) M/s. Greenland	L1	PPD/DGM-I/Storm Water Drain/T-52/2024/49 dtd. 13.04.2024	M/s. Blue Star Construction Co.	3,11,49,594.73	24.04.2024	27.08.2024	NYA	Work is in progress
46	PPD/M-I/Vadhavan/T-73 Dated 15.1.2021	Consultancy services for diversion of forest land acquisition of road/rail connectivity and quarry mining in connection with Vadhavan port.	E-Tender	24.12.2021	Two Bid	04.01.2020	1	01 No - M/s.Fine Envirotech Engineers	N.A	L-1	JNP/Manager Vadhvan port/2021/218 dated 13.03.2021	M/s.Fine Envirotech Engineers	2,75,00,000/-	03.04.2021	Extension upto 26th March 2025	NYA	In progress.strong opposition from local people.
47	PPD/DGM-I/OPS/RBM/2023/T-54 dt.11.01.2024.	Resurfacing of Bitumen Mastic on Y- Junctin Fly over in JN Port.	E-Tender	25.01.2024	Two bid system	15.02.2024	3	1 Nos. - 1. M/s. J.M.Mhatre Infra Pvt. Ltd.	1. M/s. K.N.Gharat & Co. 2. M/s. Tanay Infrastructures Ltd.	L1	PPD/DGM-I/OPS/RBM/2023/T-54/2024/22 dated 11.04.2024	M/s. J.M.Mhatre Infra Pvt. Ltd.	Rs.3,77,40,864.64	26.04.2024	25.01.2025	NYA	Work is in progress.
48	PPD/M/Admin Bus Parking/T-14/2023 dt. 13.04.2023	Widening of Road in front of Admin Building Main Gate at JN Port.	E-Tender	18.04.2023	Two Bid	08.05.2023	7	1)M/s. K. N. Gharat & Co. 2) M/s. Blue Star Construction Co. 3) M/s. Manoj Infracon Pvt. Ltd. 4) M/s. J. M. Mhatre Infra Pvt. Ltd. 5) M/s. Piyush Enterprises 6) M/s. Classic Infra Engineering Private Limited 7) M/s. B. R. Thakur	M/s. V.P.Infratech	L-1	PPD/M/Admin Bus Parking/T-14/2023 dt. 21.08.2023	M/s. K. N. Gharat & Co.	2,30,13,490.97	05.09.2023	04.06.2024	NYA	Work is in progress.

SR.No.	Tender No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/Two bid system)	Last date of receipt of Tender	Nos. Tender received	Nos. & Names of parties qualified	Nos. & Names of parties not qualified	Whether contract awarded to L1	Contract No. & Date	Name of the Contractor	Value of Contract (in Rs.)	Actual date of start of work	Schedule date of completion	Actual date of completion	Reason for delay if any
49	PPD/DGM-I/Guest House - I/T-15/2023 DT.17.04.2023	Upgradation & Modernization, Face Uplift Internal Re-arrangement, Waterproofing, Plumbing Work for Existing VIP Guest House -I at JNPA.	E-Tender	18.04.2023	Two Bid	15.05.2023	4	1. M/S Godrej & Boyce Mfg. Co. Ltd. 2. M/s Shandar Interior Pvt. Ltd.	1. M/s Piramal Nextgen Industries Pvt. Ltd. 2. M/s Adarsh Infrainterior Pvt. Ltd. M/s Sanghavi Relators AND M/s Seth Construction JV.	L-1	PPD/DGM-I/Guest House -I/T-15/2023 /818DT.26.07.2023	M/s Shandar Interior Pvt. LTD.	16,41,83,587.00	01.09.2023	31.08.2024	NYA	Work is in progress.
50	PPD/ DGM-I/Guest House /PMC/T-20/2023/22.05.2023	Project Management Consultancy (PMC) Services for Upgradation & Modernization, Face Uplift Internal Re-arrangement, Waterproofing, Plumbing Work for Existing VIP Guest House -I at JNPA.	GEM	23.05.2023	Two Bid	13.06.2023	2	1.M/s PEMS Engineering Consultants Pvt. LTD.	1. M/S Tromso Services Pvt. LTD.	L-1	PPD/ DGM-I/Guest House /PMC/T-20/2023/831 dt. 28.07.2023	1.M/s PEMS Engineering Consultants Pvt. LTD.	89,06,640/-	01.09.2023	01.01.2025	NYA	Work is in progress.
51	PPD/DGM-I/GSR Waterproofing/T-18(R) 2023 dt.14.07.2023.	Waterproofing & other micellaneous civil work for GSR at Sheva Hill of JNPA.	E-tender	18.07.2023	Two bid system	07.08.2023	8	6nos.1)M/s. Gubbi Civil Engineers 2)M/s. Sadanand Engineering Works 3)M/s. Power Mech Engineering Corporation. 4)M/s. Kumavat Infrastructure Pvt. Ltd. 5) M/s. CGS Construction. 6)M/s. M S Jadhav	2 Nos. 1) M/s. Kailash Construction 2) M/s. Piyush Enterprises	L-1	PPD/DGM-I/GSR Waterproofing/T-18(R) 2023 dt.28.04.2023.	M/s. C.G.S. Construction.	Rs. 92,77,374.44/-	20.01.2024	19.07.2024	NYA	The work is commenced.
52	PPD/DGM-I/Admin Road/T-42/2023 dt 18.09.2023	Resurfacing of surrounding roads of Administration Building at JNPA	GEM	18.09.2023	Two bid system	11.10.2023	5	3 Nos. 1) M/s. K.N.Gharat & Co 2) M/s. Piyush Enterprises 3) M/s. V.S.Patil	2Nos. 1) M/s. J.J. & Sons 2) M/s. Sadanand Engineering Works	L1	PPD/DGM-I/Admin Road/T-42/2024/18 dt 12.01.2023	M/s. Piyush Enterprises	Rs.78,02,359.40	17.01.2024	12.07.2024	NYA	Work is in progress
53	PPD/DGM-I/AMC/Admin Bldg./T-44/2023 dated 01.10.2023	Annual Maintenance work of Administration Building 2023-24.	GEM	11.10.2023	Two bid system	31.10.2023	3	1) M/s. C.G.S Construction 2) M/s. Madhavakumar Construction 3) M/s. Tathastu Infrastructure LLP	No	L1	PPD/DGM-I/AMC/Admin Bldg./T-44/2023/1279 dated 22.12.2023	M/s. C.G.S Construction	Rs.42.02.450/-	22.12.2023	06.01.2025	NYA	Work is in progress
All the works/ consultancy & other contracts in progress as per the prescribed monetary limits have been reported in the report.																	